

GOVERNMENT OF TELANGANA

ABSTRACT

PRED- MSDP Grant – Construction of two additional class room to ZPHS Bilapur village of Kohir Mandal of Zaheerabad Assembly Constituency in Medak District – According Post facto Extension of Agreement Time up to 20.08.2017 without penalty – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 246

Dated: 17-04-2018.

Read the following:-

- 1.Proc.No B/169/2013, Dt.07.04.2016 of the District Collector Medak at Sangareddy
- 2.From the ENC, PR, Hyd, Lr.No.AEE1/DEEII/Medak/MSDP/Bilalpur/EOAT/17, dt.16.08.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto EOAT up to 20.08.2017 without penalty for the work "Construction of two additional class room to ZPHS Bilapur village of Kohir Mandal of Zaheerabad Assembly Constituency in Medak District" with an Estimate cost of Rs.10.70 Lakhs, as the work is completed and the delay is not attributed to the contractor and delayed due to dispute, the site was handed over to the contractor on 21.03.2017 (delay of 245 days).

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ

PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER